

### *Proposal Schedule*

Detailed schedules for the Proposal and each of the individual projects are provided on the following pages. The schedules show the sequence and timing of work items presented in the Proposal and assumes the effective Grant Award Date to be January 1, 2016. Project-specific schedules include start dates, end dates, and milestones for each work task contained in Attachment 3: Work Plan and when applicable, dependence on predecessors is also shown. The project schedules are consistent with both the Work Plan and Budget.

All projects in this proposal are scheduled to start Construction/Implementation by April 4, 2016 and all projects will complete Construction/Implementation by late 2017. Project schedules include time for submittal of final quarterly invoices and progress reports, which are anticipated to be submitted in the quarter immediately following project completion. Draft final project completion reports will be submitted no later than 90 days after project completion and are anticipated to be finalized within approximately 90 days of their first submittal. Projects in this Proposal are numbered as follows:

1. Mojave Region Commercial, Industrial and Institutional (CII) Turf Phase II Removal Program
2. Hi-Desert Sewer Collection System Phase 1A
3. Mojave Region DAC Small Water Systems Leak Detection Phase 1 Program

### *Consistency with Work Plan*

Both the Attachment 3 - Work Plan and Proposal schedule provide discussions of the work items under the general categories outlined in the Attachment 4 - Budget. Thus, all three attachments are consistent with each other. The general categories for the work items are as follows:

- a) Direct Project Administration Costs
- b) Land Purchase/Easement
- c) Planning/Design/Engineering/Environmental Documentation
- d) Construction/Implementation

Collectively, the Work Plan, Budget, and Schedule demonstrate that all three of the Projects in the Proposal will be ready to start construction/implementation by April 4, 2016.

For all three Projects, the majority of the work occurs in 2016-2017 with many of the benefits, such as water savings, water quality improvement and water supply reliability being realized by mid-2017. All three Projects will be completed in late 2017 with the entire Proposal finished by February 1, 2018.

## Proposal Schedule

### Mojave Region IRWM 2015 Round 3 Proposal

| ID | Task Name                                       | Start              | Finish              | 2014 |    |    | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |
|----|---|--------------------|---------------------|------|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|
|    |   |                    |                     | Q2   | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 |
| 0  | <b>Mojave Region IRWM 2015 Round 3 Proposal</b> | <b>Thu 7/14/11</b> | <b>Thu 2/1/18</b>   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 1  | <b>Effective Date of Grant Agreement</b>        | Mon 1/4/16         | Mon 1/4/16          |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 2  | <b>Grant Administration</b>                     | <b>Mon 1/4/16</b>  | <b>Thu 2/1/18</b>   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 3  | Grant Administration                            | Mon 1/4/16         | Thu 2/1/18          |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 4  | <b>Combined Project Quarterly Reports</b>       | <b>Wed 3/30/16</b> | <b>Thu 2/1/18</b>   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 5  | <b>Submit Combined Quarterly Report</b>         | <b>Wed 3/30/16</b> | <b>Fri 12/29/17</b> |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 14 | Grant Project Completion Report                 | Thu 2/1/18         | Thu 2/1/18          |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |

Project: Mojave Reg  
Date: Thu 7/23/15

|                 |  |                    |  |                       |  |
|-----------------|--|--------------------|--|-----------------------|--|
| Task            |  | External Milestone |  | Manual Summary Rollup |  |
| Split           |  | Inactive Task      |  | Manual Summary        |  |
| Milestone       |  | Inactive Milestone |  | Start-only            |  |
| Summary         |  | Inactive Summary   |  | Finish-only           |  |
| Project Summary |  | Manual Task        |  | Progress              |  |
| External Tasks  |  | Duration-only      |  | Deadline              |  |

### Mojave Region Commercial, Industrial and Institutional (CII) Turf Phase II Removal Program

The Mojave Water Agency (MWA) has prepared a detailed schedule for the Mojave Region Commercial, Industrial and Institutional Turf Phase II Removal Program. The MWA used a similar schedule to carry out their existing Phase I Turf Removal Program. The proposed Phase II Program will allow more CII users to benefit from the rebate being offered that have already inquired about this via the existing turf replacement program. MWA in partnership with the Alliance for Water Awareness and Conservation (AWAC) (a coalition of 25 local water agencies and other regional organizations with the goal of reducing water consumption in the Mojave Region) will eliminate up to approximately 900,000 square feet of ornamental turf grass, reducing the amount of groundwater pumped for turf irrigation. This Program will provide immediate drought relief by reducing the amount of water supplied to large turf areas. This Program is well positioned to provide a meaningful response to drought impacts in the Region. The removals can begin as soon as the Public Outreach/advertising design task is complete (April 2016). Evaluations will begin in spring 2016 and continue into 2017. This schedule is achievable for the following reasons:

- The Mojave Region CII Turf Phase II Removal Program has been modeled after last year's successful DWR Proposition 84 Drought Grant award program, the Phase I CII Turf Removal Program. Since 2008, the Mojave Cash for Grass (CFG) program has resulted in the removal of eight (8) million square feet of turf on small landscape areas, a rate of over 1 million square feet per year, while providing an incentive of 50 cents per square foot. The Phase II CII Turf Removal Program will again target larger landscape users. This greatly streamlines both the design and implementation tasks. With a goal of removing 450,000 acre-feet per year slightly less than the existing turf replacement CII Program, there is high confidence that task durations are reasonable and achievable.
- MWA has received more interest than funds allow for their existing CII Turf Removal Program funded through the Prop 84 Drought Grant monies. MWA has received interest from many different sources within the Region. Schools, hospitals, apartment complexes, and homeowner associations have expressed an interest in participating.
- AWAC has been very successful in marketing the CFG Program and promoting continued interest and participation. Little to no marketing will be required for this Phase II Turf Removal Program because there is already a waiting list of potential customers that MWA has from the existing CII Turf Removal Program.

## Proposal Schedule

### Mojave Region IRWM 2015 Round 3 Proposal

| ID | Task Name   | Start       | Finish       | 2014 |    |    | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |
|----|---|-------------|--------------|------|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|
|    |   |             |              | Q2   | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 |
| 15 | <b>Mojave Region Commercial, Industrial and Institutional (CII) Turf Phase II Removal Program</b> | Tue 1/1/13  | Thu 2/1/18   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 16 | <b>Direct Project Administration</b>  | Mon 1/4/16  | Thu 2/1/18   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 17 | Administration  | Mon 1/4/16  | Thu 2/1/18   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 18 | <b>Quarterly Invoices</b>   | Wed 3/30/16 | Fri 12/29/17 |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 27 | <b>Reporting</b>  | Tue 3/1/16  | Thu 2/1/18   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 28 | <b>Quarterly Progress Reports</b>   | Wed 3/30/16 | Fri 12/29/17 |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 37 | Project Monitoring Plan   | Tue 3/1/16  | Mon 4/11/16  |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 38 | Final Report Project Completion   | Thu 2/1/18  | Thu 2/1/18   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 39 | <b>Planning/Design/Engineering/Environmental Documentation</b>                                    | Tue 1/1/13  | Mon 1/4/16   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 40 | <b>Assessment and Evaluation</b>  | Tue 1/1/13  | Mon 6/23/14  |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 41 | Mojave Region IRWM Plan - Completed   | Tue 1/1/13  | Mon 6/23/14  |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 42 | <b>Design/Engineering</b>   | Thu 6/26/14 | Mon 1/4/16   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 43 | 100% Complete   | Thu 6/26/14 | Mon 1/4/16   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 44 | <b>Environmental Documentation</b>  | Tue 1/1/13  | Tue 1/1/13   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |
| 45 | CEQA documentation - Notice of Exemption - Completed  | Tue 1/1/13  | Tue 1/1/13   |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |

|  |                 |  |                    |  |                       |  |
|--|-----------------|--|--------------------|--|-----------------------|--|
| Project: Mojave Reg<br>Date: Thu 7/23/15 | Task            |  | External Milestone |  | Manual Summary Rollup |  |
|  | Split           |  | Inactive Task      |  | Manual Summary        |  |
|  | Milestone       |  | Inactive Milestone |  | Start-only            |  |
|  | Summary         |  | Inactive Summary   |  | Finish-only           |  |
|  | Project Summary |  | Manual Task        |  | Progress              |  |
|  | External Tasks  |  | Duration-only      |  | Deadline              |  |

## Proposal Schedule

### Mojave Region IRWM 2015 Round 3 Proposal

| ID | Task Name                                  | Start       | Finish       | 2014 |    |    | 2015 |    |    |    | 2016 |    |    |    | 2017 |    |    |    | 2018 |    |  |  |
|----|--|-------------|--------------|------|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|--|--|
|    |  |             |              | Q2   | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 | Q3 | Q4 | Q1   | Q2 |  |  |
| 46 | <b>Construction/Implementation</b>         | Tue 4/12/16 | Fri 12/29/17 |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |  |  |
| 47 | <b>Project Construction/Implementation</b> | Tue 4/12/16 | Fri 12/29/17 |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |  |  |
| 48 | Turf Removal Program Implementation        | Tue 4/12/16 | Fri 12/29/17 |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |  |  |
| 49 | Construction Administration                | Tue 4/12/16 | Fri 12/29/17 |      |    |    |      |    |    |    |      |    |    |    |      |    |    |    |      |    |  |  |



Project: Mojave Reg  
Date: Thu 7/23/15

|                 |  |                    |  |                       |  |
|-----------------|--|--------------------|--|-----------------------|--|
| Task            |  | External Milestone |  | Manual Summary Rollup |  |
| Split           |  | Inactive Task      |  | Manual Summary        |  |
| Milestone       |  | Inactive Milestone |  | Start-only            |  |
| Summary         |  | Inactive Summary   |  | Finish-only           |  |
| Project Summary |  | Manual Task        |  | Progress              |  |
| External Tasks  |  | Duration-only      |  | Deadline              |  |

### Hi-Desert Sewer Collection System Phase 1A

The Hi-Desert Water District (HDWD) has prepared a detailed schedule for the individual tasks for the Sewer Collection System Phase 1A based on experience from previous District construction projects throughout the years. Construction will begin in early 2016 and continue into late 2017. The schedule is achievable for the following reasons:

- The local property owners approved this Project via an Assessment District vote in late May 2015 by 72% of the voters. Therefore, HDWD will be able to secure a low interest loan with potential debt forgiveness from the Clean Water State Revolving Fund which will be used to finance the project at the lowest possible cost financing available.
- The Mitigated Negative Declaration (MND) for the Project was signed in 2009 and the second addendum completed in late 2014.
- Construction is all within public right-of-way with minimal easements required for this Phase 1A. For this Phase 1A, the three required permits are all well underway and close to completion. These include an encroachment permit with the Town of Yucca Valley and the District has a good working relationship with this neighboring agency. These aspects of the project (land, environmental review, permitting) which can delay a project are well underway and no major obstacles are anticipated.
  - Construction needs are well understood because 98% design has been completed.

## Proposal Schedule

### Mojave Region IRWM 2015 Round 3 Proposal

| ID | Task Name  | Start        | Finish       | 2014 |    |    | 2015 |    |    | 2016 |    |    | 2017 |    |    | 2018 |    |
|----|--|--------------|--------------|------|----|----|------|----|----|------|----|----|------|----|----|------|----|
|    |  |              |              | Q2   | Q3 | Q4 | Q1   | Q2 | Q3 | Q4   | Q1 | Q2 | Q3   | Q4 | Q1 | Q2   | Q3 |
| 50 | <b>Hi-Desert Sewer Collection System Phase 1A</b>              | Thu 7/14/11  | Thu 2/1/18   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 51 | <b>Direct Project Administration</b>                           | Mon 1/4/16   | Thu 2/1/18   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 52 | Administration   | Mon 1/4/16   | Thu 2/1/18   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 53 | <b>Quarterly Invoices</b>                                      | Wed 3/30/16  | Fri 12/29/17 |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 62 | Labor Compliance Program                                       | Mon 1/4/16   | Thu 2/1/18   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 63 | <b>Reporting</b>   | Mon 1/4/16   | Thu 2/1/18   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 64 | <b>Quarterly Progress Reports</b>                              | Wed 3/30/16  | Fri 12/29/17 |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 73 | Project Monitoring Plan  | Mon 1/4/16   | Mon 2/8/16   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 74 | Final Report Project Completion                                | Thu 2/1/18   | Thu 2/1/18   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 75 | <b>Planning/Design/Engineering/Environmental Documentation</b> | Thu 7/14/11  | Mon 1/4/16   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 76 | <b>Assessment and Evaluation</b>                               | Thu 7/14/11  | Tue 4/30/13  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 77 | Atkins 2014 PDR and MWH 2009 Sewer MP                          | Thu 7/14/11  | Tue 4/30/13  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 78 | <b>Design/Engineering</b>                                      | Wed 5/1/13   | Thu 10/1/15  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 79 | 100% Complete  | Wed 5/1/13   | Thu 10/1/15  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 80 | <b>Environmental Documentation</b>                             | Fri 11/28/14 | Fri 11/28/14 |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 81 | Addendum No. 2 to Mitigated Negative Declaration               | Fri 11/28/14 | Fri 11/28/14 |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 82 | <b>Permitting</b>  | Tue 7/1/14   | Mon 1/4/16   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 83 | San Bernardo County Flood Control District                     | Tue 7/1/14   | Mon 1/4/16   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |

|  |                 |  |                    |  |                       |  |
|--|-----------------|--|--------------------|--|-----------------------|--|
| Project: Mojave Reg<br>Date: Thu 7/23/15 | Task            |  | External Milestone |  | Manual Summary Rollup |  |
|  | Split           |  | Inactive Task      |  | Manual Summary        |  |
|  | Milestone       |  | Inactive Milestone |  | Start-only            |  |
|  | Summary         |  | Inactive Summary   |  | Finish-only           |  |
|  | Project Summary |  | Manual Task        |  | Progress              |  |
|  | External Tasks  |  | Duration-only      |  | Deadline              |  |

## Proposal Schedule

### Mojave Region IRWM 2015 Round 3 Proposal

| ID | Task Name                                     | Start              | Finish              | 2014 |    |    | 2015 |    |    | 2016 |    |    | 2017 |    |    | 2018 |    |    |    |    |  |
|----|---|--------------------|---------------------|------|----|----|------|----|----|------|----|----|------|----|----|------|----|----|----|----|--|
|    |   |                    |                     | Q2   | Q3 | Q4 | Q1   | Q2 | Q3 | Q4   | Q1 | Q2 | Q3   | Q4 | Q1 | Q2   | Q3 | Q4 | Q1 | Q2 |  |
| 84 | Caltrans, District 8                          | Tue 7/1/14         | Mon 1/4/16          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 85 | Town of Yucca Valley Encroachment Permit      | Tue 7/1/14         | Mon 1/4/16          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 86 | Mojave Desert Air Quality Management District | Tue 7/1/14         | Mon 1/4/16          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 87 | <b>Construction/Implementation</b>            | <b>Thu 10/1/15</b> | <b>Fri 12/29/17</b> |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 88 | Construction Contracting                      | Thu 10/1/15        | Thu 12/31/15        |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 89 | <b>Project Construction</b>                   | <b>Tue 2/9/16</b>  | <b>Fri 12/29/17</b> |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 90 | Notice to Proceed                             | Tue 2/9/16         | Tue 2/9/16          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 91 | Notice of Completion                          | Fri 12/29/17       | Fri 12/29/17        |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 92 | <b>Construction Administration</b>            | <b>Tue 2/9/16</b>  | <b>Fri 12/29/17</b> |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |
| 93 | Construction Administration                   | Tue 2/9/16         | Fri 12/29/17        |      |    |    |      |    |    |      |    |    |      |    |    |      |    |    |    |    |  |

Project: Mojave Reg  
Date: Thu 7/23/15

|                 |  |                    |  |                       |  |
|-----------------|--|--------------------|--|-----------------------|--|
| Task            |  | External Milestone |  | Manual Summary Rollup |  |
| Split           |  | Inactive Task      |  | Manual Summary        |  |
| Milestone       |  | Inactive Milestone |  | Start-only            |  |
| Summary         |  | Inactive Summary   |  | Finish-only           |  |
| Project Summary |  | Manual Task        |  | Progress              |  |
| External Tasks  |  | Duration-only      |  | Deadline              |  |

### Leak Detection Services for Mojave Region 100% DAC Small Water Systems Phase 1 Program

MWA has prepared a detailed schedule for the Mojave Region Commercial, Industrial and Institutional Turf Phase II Removal Program. The MWA used a similar schedule to carry out their existing Phase I Turf Removal Program. The proposed Phase II Program will allow more CII users to benefit from the rebate being offered that have already inquired about this via the existing turf replacement program. For Phase 1, MWA in partnership with the California Rural Water Association (CRWA) will identify the locations of leaks in the Small Water Systems (SWS) that qualify as 100% disadvantaged community (DAC) — the first step in the process of repairing leaking infrastructure, reducing water losses, and reducing costs to SWS and residents in DACs. This Program is well positioned to provide a meaningful response to drought impacts in the Region. The leak detection services can begin as soon as the Public Outreach/advertising design task is complete (April 2016). Evaluations will begin in spring 2016 and continue into late 2017. This schedule is achievable for the following reasons:

- The MWA and CRWA team has been working together with SWS issues for the last year evaluating the common and urgent needs of these DACs so they have a good working relationship from the start. Therefore the Project will have a smooth start and the schedule will not be an issue.
- There is no CEQA or permits required for this Project, which eliminates any potential long wait periods in this schedule.
- The design is currently 80% complete and the Phase 1 Project is well-defined so the implementation will be able to proceed smoothly.

## Proposal Schedule

### Mojave Region IRWM 2015 Round 3 Proposal

| ID  | Task Name   | Start              | Finish              | 2014 |    |    | 2015 |    |    | 2016 |    |    | 2017 |    |    | 2018 |    |
|-----|---|--------------------|---------------------|------|----|----|------|----|----|------|----|----|------|----|----|------|----|
|     |   |                    |                     | Q2   | Q3 | Q4 | Q1   | Q2 | Q3 | Q4   | Q1 | Q2 | Q3   | Q4 | Q1 | Q2   | Q3 |
| 94  | <b>Leak Detection Services for Mojave Region 100% DAC Small Water Systems Phase 1 Program</b> | <b>Tue 1/1/13</b>  | <b>Thu 2/1/18</b>   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 95  | <b>Direct Project Administration</b>  | <b>Fri 1/1/16</b>  | <b>Thu 2/1/18</b>   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 96  | Administration  | Fri 1/1/16         | Thu 2/1/18          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 97  | <b>Quarterly Invoices</b>   | <b>Wed 3/30/16</b> | <b>Fri 12/29/17</b> |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 106 | <b>Reporting</b>  | <b>Tue 3/1/16</b>  | <b>Thu 2/1/18</b>   |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 107 | <b>Quarterly Progress Reports</b>   | <b>Wed 3/30/16</b> | <b>Fri 12/29/17</b> |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 116 | Project Monitoring Plan   | Tue 3/1/16         | Fri 4/1/16          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 117 | Final Report Project Completion   | Thu 2/1/18         | Thu 2/1/18          |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 118 | <b>Planning/Design/Engineering/Environmental Documentation</b>                                | <b>Tue 1/1/13</b>  | <b>Thu 3/31/16</b>  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 119 | <b>Assessment and Evaluation</b>  | <b>Tue 1/1/13</b>  | <b>Mon 6/23/14</b>  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 120 | Mojave Region IRWM Plan - Completed   | Tue 1/1/13         | Mon 6/23/14         |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 121 | <b>Design/Engineering</b>   | <b>Mon 6/23/14</b> | <b>Thu 3/31/16</b>  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 122 | Final Design Package - Design/Engineering   | Mon 6/23/14        | Thu 3/31/16         |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 123 | <b>Construction/Implementation</b>  | <b>Mon 4/4/16</b>  | <b>Fri 12/1/17</b>  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 124 | <b>Project Construction/Implementation</b>  | <b>Mon 4/4/16</b>  | <b>Fri 12/1/17</b>  |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 125 | Leak Detection Project Implementation   | Mon 4/4/16         | Fri 12/1/17         |      |    |    |      |    |    |      |    |    |      |    |    |      |    |
| 126 | Construction Administration   | Mon 4/4/16         | Fri 12/1/17         |      |    |    |      |    |    |      |    |    |      |    |    |      |    |

|  |                 |  |                    |  |                       |  |
|--|-----------------|--|--------------------|--|-----------------------|--|
| Project: Mojave Reg<br>Date: Thu 7/23/15 | Task            |  | External Milestone |  | Manual Summary Rollup |  |
|  | Split           |  | Inactive Task      |  | Manual Summary        |  |
|  | Milestone       |  | Inactive Milestone |  | Start-only            |  |
|  | Summary         |  | Inactive Summary   |  | Finish-only           |  |
|  | Project Summary |  | Manual Task        |  | Progress              |  |
|  | External Tasks  |  | Duration-only      |  | Deadline              |  |