

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter		
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1	<b>Project Assessment and Evaluation (Project Planning)</b>	<b>91 days</b>	<b>Wed 6/1/11</b>	<b>Tue 8/30/11</b>																		
2	Records Search	16 days	Wed 6/1/11	Thu 6/16/11																		
3	Topographic Survey	91 days	Wed 6/1/11	Tue 8/30/11																		
4	Geotechnical Analysis	91 days	Wed 6/1/11	Tue 8/30/11																		
5	Existing Utilities Search	46 days	Wed 6/1/11	Sat 7/16/11																		
6	Operational Plan and Hydraulic Analysis	60 days	Wed 6/1/11	Sat 7/30/11																		
7	<b>Right-of-Way / Easement Plan</b>	<b>242 days</b>	<b>Wed 8/31/11</b>	<b>Sat 4/28/12</b>																		
8	Preparation of Legal Documents	61 days	Wed 8/31/11	Sun 10/30/11																		
9	Easement Acquisition	181 days	Mon 10/31/11	Sat 4/28/12																		
10	<b>CEQA Environmental Documentation (completed)</b>	0 days	Thu 12/23/10	Thu 12/23/10																		
11	<b>Financing Development (not required)</b>	0 days	Thu 12/23/10	Thu 12/23/10																		
12	<b>Permitting</b>	152 days	Sun 7/31/11	Thu 12/29/11																		
13	<b>Project Design</b>	<b>122 days</b>	<b>Tue 8/30/11</b>	<b>Thu 12/29/11</b>																		
14	Recharge Basin Design	31 days	Wed 8/31/11	Fri 9/30/11																		
15	Recharge Pipeline Network Design	31 days	Wed 8/31/11	Fri 9/30/11																		
16	Recovery Well Design	61 days	Fri 9/30/11	Tue 11/29/11																		
17	Recovery Well Pipeline Network Design	61 days	Fri 9/30/11	Tue 11/29/11																		
18	Recovery Well Transmission Main Design	91 days	Fri 9/30/11	Thu 12/29/11																		
19	Pump Station Design	122 days	Tue 8/30/11	Thu 12/29/11																		
20	<b>Project Bids Solicitation</b>	<b>137 days</b>	<b>Fri 10/14/11</b>	<b>Mon 2/27/12</b>																		
21	Recharge Basin and Recharge Water Pipeline Network	31 days	Fri 10/14/11	Sun 11/13/11																		
22	Recovery Wells, Recovery Collector Pipeline Network, Recovery Water Transmission Main, and Pump Station	46 days	Fri 1/13/12	Mon 2/27/12																		
23	<b>Project Construction</b>	<b>663 days</b>	<b>Thu 12/1/11</b>	<b>Mon 9/23/13</b>																		
24	Recharge Basin and Recharge Water Pipeline Network	151 days	Thu 12/1/11	Sun 4/29/12																		
25	Recovery Well and Recovery Collector Pipeline Network	481 days	Mon 4/30/12	Fri 8/23/13																		
26	Recovery Water Transmission Main	481 days	Mon 4/30/12	Fri 8/23/13																		
27	Pump Station	481 days	Mon 4/30/12	Fri 8/23/13																		
28	Operational Testing and Start Up	31 days	Sat 8/24/13	Mon 9/23/13																		
29	<b>Implementation of Environmental Mitigation Measures</b>	1090 days	Wed 12/1/10	Sun 11/24/13																		
30	<b>Monitoring and Assessment</b>	366 days	Tue 9/24/13	Wed 9/24/14																		

Project: AV Grant Application MSProje  
Date: Tue 1/4/11

Task  Progress  Summary  External Tasks  Deadline 

Split  Milestone  Project Summary  External Milestone 

