

## **7 Attachment 7 – Schedule**

The proposed schedule for the project is included as **Exhibit 7.1**. The schedule includes a timeline for each of the tasks and subtasks in the work plan and budget. The assumed start date is April 1, 2013 with a final project deadline of April 1, 2015, as stated in the Proposal Solicitation Package. The proposed schedule is considered realistic for the work to be performed. SJRECWA and their consultants are currently available to work on the project, and will schedule staff to work on the project immediately after the announcement of award.

### **7.1 Plans to Address Delays**

Common delays for similar projects include permitting and weather delays. The project will have minimal permitting requirements (CEQA and permits), so no permitting delays are anticipated. Any delay will only impact data collection. This will result on less information to be reported on in the Final Report. As a precaution, SJRECWA staff and their consultants will strive to complete the work ahead of schedule. Furthermore, if work is behind schedule then additional staff will be added to the project team.

### **7.2 Milestones**

Major milestones in the schedule are shown on **Exhibit 7.1** and include:

- Completion of Design
- Completion of CEQA and Permits
- Completion of Stream Gauging Sites
- Installation of Well Monitoring Devices
- Installation of Weather Station
- Completion of Website Modifications
- Final Project Report



**SAN JOAQUIN RIVER EXCHANGE CONTRACTORS WATER AUTHORITY**  
**LOS BANOS CREEK WATER RESOURCES MANAGEMENT PLAN**  
*Los Banos Creek Groundwater and Surface Water Monitoring Program*  
**Project Schedule**

