

Catalina Island Low-Temperature Waste Heat Desalination Project Schedule		2015						2016						2017		2018		
TASKS	TOTAL TIME (WEEKS)	July	August	September	October	November	December	January	February	March	April	May	June	July-October	November-December	January-August	September-December	January-March
TASK 2. LAND/EASEMENT ACQUISITION	3	■	■	■														
TASK 3. DESIGN	24	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
TASK 4. ENVIRONMENTAL DOCUMENTATION	16																	
CEQA Negative Declaration	16			■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
TASK 5. PERMITTING																		
City Building Permit	4							■	■	■	■							
Coastal Commission	12							■	■	■	■	■	■	■	■	■	■	■
AQMD	12							■	■	■	■	■	■	■	■	■	■	■
REGIONAL WATER QUALITY CONTROL BOARD	32															■	■	■
TASK 6. FINAL PROJECT MONITORING PLAN	2							■	■									
TASK 7. PROJECT CONSTRUCTION/IMPLEMENTATION																		
FABRICATION	6								■	■	■	■	■	■				
SHIPMENT	8									■	■	■	■	■	■	■	■	■
INSTALLATION/TESTING	24												■	■	■	■	■	■
STARTUP & OPERATION	68																■	■
TASK 1. PROJECT ADMINISTRATION AND REPORTING																		
PRE START UP PROGRESS	64	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
POST CONSTRUCTION MONITORING	68																■	■



Hittite Green Solutions

