

ID	Task Name	Duration	Start	Finish	Predecessors	Mar	2nd Quarter			3rd Quarter			4th Quarter
							Apr	May	Jun	Jul	Aug	Sep	Oct
1	Task 1 Project Administration	566 days?	Mon 4/4/11	Mon 6/3/13									
2	Task 2 Develop Labor Compliance Program	80 days	Fri 12/16/11	Fri 4/6/12	41SF								
3	Task 3 Prepare Quarterly and Final Report to DWR	11 mons	Fri 8/3/12	Thu 6/6/13	54FF								
4	Task 4 Land Acquisition and Implement Agreement	200 days	Wed 4/6/11	Tue 1/10/12									
5	prepare and execute Implementation Agreement w/ partner agencies	7 mons	Wed 4/6/11	Tue 10/18/11									
6	dedicate right of way	3 mons	Wed 10/19/11	Tue 1/10/12	5								
7	Task 5 Assesement and Evaluation	180 days	Wed 4/6/11	Tue 12/13/11									
8	Prepare PAEP	60 days	Wed 4/6/11	Tue 6/28/11									
9	Prepare QAPP	60 days	Wed 6/29/11	Tue 9/20/11	8								
10	Prepare Monitoring Plan	60 days	Wed 9/21/11	Tue 12/13/11	9								
11	Task 6 Prelim. Design Report (completed as of 7/09))	0 days	Wed 4/6/11	Wed 4/6/11									
12	Baseline Hydrology	0 days	Wed 4/6/11	Wed 4/6/11									
13	Geotechnical	0 days	Wed 4/6/11	Wed 4/6/11	12								
14	Topographic Survey	0 days	Wed 4/6/11	Wed 4/6/11	13								
15	Groundwater Profiles	0 days	Wed 4/6/11	Wed 4/6/11	14								
16	Review historical dry weather inflows	0 days	Wed 4/6/11	Wed 4/6/11	15								
17	Flood Plain Mapping	0 days	Wed 4/6/11	Wed 4/6/11	16								
18	Sediment Transport study	0 days	Wed 4/6/11	Wed 4/6/11	17								
19	Develop design alternatives	0 days	Wed 4/6/11	Wed 4/6/11	18								
20	Prepare Preliminary Design Report	0 days	Wed 4/6/11	Wed 4/6/11	19								
21	Task 7 Groundwater Management and Facility Plan	60 days	Fri 2/10/12	Thu 5/3/12									
22	Prepare draft Groundwater Management and Facility Plan	1 mon	Fri 2/10/12	Thu 3/8/12	28FF								
23	Coordinate incorporation into WMA IRWM Plan Update	2 mons	Fri 3/9/12	Thu 5/3/12	22								
24	Task 8 Final Design	180 days	Fri 7/1/11	Thu 3/8/12									
25	RFP and select design consultants	2 mons	Fri 7/1/11	Thu 8/25/11	20								
26	Dewatering and grading plan	2 mons	Fri 8/26/11	Thu 10/20/11	25,31								
27	Flow diversion structures	4 mons	Fri 8/26/11	Thu 12/15/11	26FS-2 mons								
28	Pump stations and pipelines	5 mons	Fri 10/21/11	Thu 3/8/12	27FS-2 mons								
29	Task 9 Environmental Documentation	60 days	Wed 4/6/11	Tue 6/28/11									
30	Draft Mitigated Negative Declaration	3 mons	Wed 4/6/11	Tue 6/28/11									
31	Approved CEQA	0 mons	Tue 6/28/11	Tue 6/28/11	30								
32	Task 10 Permitting	222 days	Wed 4/6/11	Thu 2/9/12									
33	SAMP Incidental Take Permit	0 days	Wed 4/6/11	Wed 4/6/11									
34	MSAA Permit from Fish and Game	4 mons	Fri 10/21/11	Thu 2/9/12	35FF								
35	Grading Permit	2 mons	Fri 12/16/11	Thu 2/9/12	27,33								
36	Building Permit	4 mons	Fri 10/21/11	Thu 2/9/12	35FF								
37	401 Permit from Corps of Engineers	4 mons	Fri 10/21/11	Thu 2/9/12	35FF								
38	O&M Permits -	2 mons	Fri 12/16/11	Thu 2/9/12	35FF								
39	Task 11 Construction Contracting	100 days	Fri 2/10/12	Thu 6/28/12	6,10								
40	Prepare bid, contract, Insurance and bond forms	2 mons	Fri 2/10/12	Thu 4/5/12	35								

