

Town of Truckee
Trout Creek Restoration (Reaches 4 & 5)

Attachment 5 - Schedule

Budget Category	Task Items	From (date)	To (date)	Submittals Due
a) Direct Project Administration	1. Project Administration	9/1/2011	10/15/2015	Ongoing as identified in Grant Agreement
	2. Labor Compliance	9/1/2011	10/15/2015	Ongoing as identified in Grant Agreement
	3. Reporting	9/1/2011	10/15/2015	Quarterly
b) Land Purchase/Easement		Not Applicable		
c) Planning/Design/Engineering/Environmental Documentation	4. Design Phase	9/1/2011	2/1/2013	
	4.1. 50% Design and Permit Applications	4/1/2012	9/1/2012	10/1/2012
	4.2. 90% Design	9/1/2012	12/1/2012	1/1/2012
	4.3. 100% Design	12/1/2012	2/1/2013	3/1/2013
	5. Environmental Review	9/1/2011	4/1/2012	6/1/2012
	6. Construction	2/1/2013	10/15/2013	
d) Construction/Implementation	6.1. Construction Contracting	2/1/2013	5/1/2013	6/1/2013
	6.2. Reach 4	5/1/2013	10/15/2014	Inspection at discretion of DWR Grant Manager
	6.3. Reach 5	5/1/2013	10/15/2014	Inspection at discretion of DWR Grant Manager
	6.4. Railroad Crossing Structures	5/1/2013	10/15/2013	Inspection at discretion of DWR Grant Manager
	6.5. Balloon Track and Glenshire Drive Relocation	5/1/2013	10/15/2013	Inspection at discretion of DWR Grant Manager
	7. Mitigation Monitoring	2/1/2013	10/15/2015	2/1/2016
	8. Construction Administration	2/1/2013	10/15/2013	12/15/2014
e) Environmental Compliance/Mitigation/Enhancement				
f) Construction Administration				