
Promoting Sustainability in the Inyo-Mono Region:
Understanding Regional Groundwater Resources and
Upgrading Infrastructure in Disadvantaged
Community Water Systems

Introduction

It is expected that work on all projects within the proposal will commence on or near October 1, 2013. Individual project schedules are of varying length, as shown in the figures below. The longest project is the Amargosa Basin Water, Ecosystem Sustainability, and Disadvantaged Communities Project, which is estimated to last about 3.75 years.

The next two pages contain a summary of the four project schedules, as well as a schedule for the overall grant administration tasks. Following the summary schedule are more detailed project schedules for each of the four projects, including milestones and dependencies, in order of Inyo-Mono RWMG ranking:

1. Big Pine Fire Protection Improvement Project
2. Amargosa Basin Water, Ecosystem Sustainability, and Disadvantaged Communities Project
3. Inyo County Disadvantaged Communities Meters Project
4. Indian Wells Valley Groundwater Basin Brackish Water Resources Study

Promoting Sustainability in the Inyo-Mono Region:




Understanding Regional Groundwater Resources and Upgrading Infrastructure in Disadvantaged Community Water Systems




Task Name	2013				2014				2015				2016				2017			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Inyo County Implementation Grant Administration																				
Task 1: Grant Administration																				979*
Task 2: Coordinate Inyo-Mono IRWM Plan and provide public relations																				979
Task 3: Project Signage								66												
Task 4: Final Report																				131
Big Pine Fire Protection Improvement Project																				
(a) Direct Project Administration																				
Task 1: Administration								261												
Task 2: Labor Compliance Program								136												
Task 3: Reporting								218												
(c) Planning/Design/Engineering/Environmental Documentation								78												
Task 4: Final Design								10												
Task 5: Environmental Documentation								48												
Task 6: Permitting								35												
(d) Construction/Implementation								93												
Task 7: Construction Team Hiring								18												
Task 8: Construction								75												
(e) Environmental Compliance/Mitigation/Enhancement								10												
Task 9: Environmental Compliance								10												
(f) Construction Administration								90												
Task 10: Construction Administration								90												
Amargosa Basin Water, Ecosystem Sustainability and Disadvantaged Communities Project																				
(a) Direct Project Administration																				
Task 1: Administration																				924
Task 2: Labor Compliance Program								328												
Task 3: Reporting																				871
(c) Planning/Design/Engineering/Environmental Documentation								44												
Task 4: Permitting and Environmental Documentation								44												
(d) Construction/Implementation																				827
Task 5: Hydrologic Monitoring																				554
Task 6: Groundwater Monitoring Wells																				741
Task 7: Evapotranspiration Investigation																				827

Inyo-Mono Project Schedules continued




More detailed project schedules, indicating start and end dates, milestones, and quarterly reports and invoices can be found in the individual project schedules.


Big Pine Fire Protection Improvement Project



Amargosa Basin Water, Ecosystem Sustainability and Disadvantaged Communities Project



Inyo County Disadvantaged Communities Meters Project



Indian Wells Valley Brackish Water Resources Study

