Attachment 7: Schedule Western Municipal Water District

				Table 3:	Sch	edule	e of Pi	roject	S																			
Sub- Task	Task Description	Duration (Business	Start ¹	Finish	April					May			June			July				August			September				Octo	
Tusk		Days)			1									18 25	5 1	8	15 2	22 29	5	12	19	26 2	9	16	23 3	0 7	14	21 28
				tion of Three Mor		ing V	Vells i	n the	Arlir	ngtor	n Grou	<u>undw</u>	ater	Basin				ı					ı	1				
Task 1	: Coordination, Planning and Permits	103	4/1/2013	8/23/2013																						+	\vdash	\longrightarrow
1.1	Project Coordination, Progress Reporting and Meetings	103	7/1/2013	8/23/2013																								
1.2	Preliminary Wells Designs and Site Layouts	5	4/1/2013	4/5/2013																								
1.3	Environmental Compliance	63	4/8/2013	7/5/2013																								
1.4	Support to Acquire Encroachment Permits and Well Permits	40	7/8/2013	8/23/2013																								
1.5	Riverside County Flood Control District Encroachment Permits (Three sites)	40	7/8/2013	8/23/2013																								
1.6	Riverside County Community Health Agency Department of Environmental Health Well Permit (Three sites)	40	7/8/2013	8/23/2013																								
Task 2	: Drilling and Monitoring Well Construction	10	9/2/2013	9/13/2013																								
2.1	Field Inspection for the Drilling and Construction of Three Monitoring Wells	10	9/2/2013	9/13/2013																								
2.2	Inspection During Well Development	10	9/2/2013	9/13/2013																								
2.3	Drilling of Monitoring Wells	10	9/2/2013	9/13/2013																								
Task 3	: Monitoring Well Construction Summary Report	20	9/16/2013	10/11/2013																						4	4	

	Project 2: Recharge Pilot Testing at Gibson Basin																						
Task :	L: Coordination, Planning and Permits	147	4/1/2013	10/25/2013																			
1.1	Project Coordination and Progress	147	4/1/2013	10/25/2013																			
1 2	Environmental Compliance	64	4/1/2013	6/28/2013			1					\pm										+	
1.2	Environmental Compliance	64	4/1/2013	0/28/2013																			
1.3	Support to Acquire Well Permits	5	6/24/2013	6/28/2013																			

Attachment 7: Schedule Western Municipal Water District

				Table 2.	Scho	مطبياه	of I	Projec	tc																					
Sub- Task	Task Description	Duration (Business	Start ¹	Finish	3: Schedule of Project April					May			June				July				August				ptem			October		
rask		Days)			1	8 :	15 2	22 29	6	13	20	27 4	11	18	25	1 8	3 15	22	29	5 1	12 1	19 2	6 2	2 9	16	23	30	7 14	4 21	28
1.4	Riverside County Community Health Agency Department of Environmental Health Well Permit	5	6/24/2013	6/28/2013																										
Task 2	: Design of Basin Facilities	45	4/8/2013	6/28/2013																										
2.1	Site Survey	20	4/8/2013	5/3/2013																										
2.2	Pilot Recharge Basin Design	20	4/22/2013	5/17/2013																										
2.3	Temporary Water Supply & Conveyance Design	20	4/22/2013	5/17/2013																										
2.4	Prepare Basin Construction Design Plans	29	5/20/2013	6/28/2013																										
Task 3	: Basin Improvements and Construction	29	7/1/2013	8/9/2013																										
3.1	Pilot Recharge Basin Construction	29	7/8/2013	8/9/2013																										
3.2	Monitoring Well Construction and Development Support	4	7/1/2013	7/5/2013																										
3.3	Monitoring Well Construction	4	7/1/2013	7/5/2013																										
Task 4	: Pre-Test Groundwater Level Monitoring	10	8/12/2013	8/23/2013																										
Task 5	: Recharge Pilot Test	19	8/26/2013	9/20/2013																										
Task 6	: Prepare Summary Report	25	9/23/2013	10/25/2013																									4	