

The schedule for this project is outlined below based on an April 1, 2013 start date. (As directed by the LGA grant instructions, it should be assumed that the start date would be no sooner than April 2013 for the proposed project.)

<u>Task Item</u>	<u>Estimated Time Frame</u>
Project Start Date	4/1/2013
Review Existing Well Documents	4/1 – 4/5/2013
County Well Destruction Applications	4/3/2013
Work Plan Development Includes Coordination with Sac County EMD	4/8 – 4/24/2013
Prepare/Solicit RFPs for Well Destruction	4/29 – 5/9/2013
Staff Report/Recommendation of Contract Award	5/15/2013
Award Well Destruction Contract/Notice to Proceed	5/23/2013
File Notice of Exemption (CEQA) ¹	5/27/2013
Work Related to Well Destrutions	6/3 – 7/1/2013
Pre-Destruction Work	
Mobilization/Demobilization	2 days
Well Destruction Permits	concurrent
Remove Well 4 Pump Shed	2 days
Pull Well 4 pump/flush well with fresh water	2 days
Video Well 4	1 day
Pull Well 5 pump/flush well with fresh water	2 days
Video Well 5	1 day
Pull Well 6 pump/flush well with fresh water	2 days
Video Well 6	1 day
Remove Well 11 Pump Shed	2 days
Pull Well 11 pump/flush well with fresh water	2 days
Video Well 11	1 day
Contingency	3 days
Well 4	7/2 – 7/15/2013
Well 4 Pump Pedestal Demo/5' Hole Excavation	2 days
Well 4 Mechanical Perforations	2 days
Well 4 Cement Slurry Plug	1 day
Well 4 Backfill/Return to Native State	1 day
Well 4 Contingency	3 days

Well 5	7/16 – 7/26/2013
Well 5 Pump Pedestal Demo/5' Hole Excavation	2 days
Well 5 Mechanical Perforations	2 days
Well 5 Cement Slurry Plug	1 day
Well 5 Backfill/Return to Native State	1 day
Well 5 Contingency	5 days
Well 6	7/19 – 8/1/2013
Well 6 Pump Pedestal Demo/5' Hole Excavation	2 days
Well 6 Mechanical Perforations	2 days
Well 6 Cement Slurry Plug	1 day
Well 6 Backfill/Return to Native State	1 day
Well 6 Contingency	3 days
Well 11	8/2 – 8/14/2013
Well 11 Pump Pedestal Demo/5' Hole Excavation	2 days
Well 11 Mechanical Perforations	2 days
Well 11 Cement Slurry Plug	1 day
Well 11 Backfill/Return to Native State	1 day
Well 11 Contingency	3 days
File Notice of Completion	8/16/2013

Footnote

1. The proposed well destruction projects are categorically exempt from CEQA (the California Environmental Quality Act) under Title 14 California Code of Regulations, Class 1, Section number 15301(b) of the CEQA Guidelines. Projects exempt under Class 1, Section number 15301(b) consist of repair, maintenance, or minor alteration of existing facilities of utilities.