



ATTACHMENT 7. SCHEDULE

The anticipated duration for this project is eighteen (18) months, beginning April 1, 2013 and ending mid-September of 2014. The project schedule detail shown on the following page is a break down by task and subtask and provides the approximate dates of project team coordination meetings and estimated dates for construction for each proposed site. FMFCD staff and the consultants are available to work on the project, and will reserve staff to begin working on the project beginning April 2013. There are no known obstacles or delays expected to the project commencing in April 2013, other than common delays from permitting and weather conditions. As shown in the schedule, there will be no work within the basins during the rainy season while they perform their primary purpose of collecting storm waters. The project does not have many permitting requirements as construction is limited to modifications to existing FMFCD facilities. The proposed schedule is considered realistic for the work to be performed. However, in the event there are unforeseen delays in any task, there is a total float of six (6) months to ensure the project is completed prior to April 1, 2015.