

STATUS AS OF: December 02, 2016 – (This is the last update for the year)

Old River near Tracy

Removal of the barriers started on October 19, 2016 at the Old River near Tracy barrier site, breaching of the barrier was achieved on October 20, 2016; the culverts and their frames were removed the week of October 24, 2016. Work on removing the rocks at the barrier site resumed after a brief pause on November 18, 2016; the barrier was completely removed by November 29, 2016.

Grant Line Canal

Work on the removal of the Grant Line Canal barrier started on October 25, 2016, breach was achieved on Friday October 28, 2016. The removal of the barrier was completed on November 17, 2016.

Middle River

Work on the removal of the Middle River barrier started today November 18, 2016 with breaching on the same day; complete removal of the barrier including the removal of the south abutment and the three culverts that reside within the abutment was achieved by November 30, 2016.

Fall Head of Old River

Mobilization to remove the head of Old River barrier began on November 9, 2016; the removal started on November 10, 2016. Breaching was achieved on November 11, 2016, and the complete removal was achieved on November 21, 2016.

Thank You All for Your Help and Support.