

West Valley Water District Local Groundwater Assistance Grant
ATTACHMENT 7. SCHEDULE

The Attachment 7 Schedule (Att7_LGA12_WestValleyWD_SCHED_2of2.pdf) was created using the following information:

before the maximum two-year performance period is met.

California Environmental Quality Act (CEQA) has already been completed for the greater Project called the "Groundwater Wellhead Treatment System Project (GWTSP)". The greater Project had a Notice of Determination Filing Date of September 8, 2009. The District adopted a Mitigated Negative Declaration and a Mitigation Monitoring Program pursuant to the provisions of CEQA.

The District will prepare a Notice of Exemption for the Sentinel Well Project (consistent with CEQA Guidelines Section 15062) providing the project description, the project location, and justification for the finding that the project is exempt from CEQA. This Notice of Exemption is expected to be short and straight-forward and is scheduled accordingly in the proposed Project's schedule.

Therefore, once the grant funding is approved, the District will complete CEQA requirements, finalize the site easement, and start design of the well. The schedule was derived using a consulting engineer with experience in designing and constructing wells to estimate how long each task would approximately take, using a conservative approach. For the administrative tasks, the District's staff was asked to provide input from past experience.

To avoid obstacles, the various tasks have been scheduled with some extra float in each activity. However, there are always unknowns that come with every project. In the worst-case scenario, the District would have to ask to an extension to their grant agreement to complete the project. Currently the Project is only scheduled to last fifteen (15) months, so there would be additional time to complete the Project