

WOMT Decision for December 26, 2007

The daily average turbidity at Holland Tract for December 25 was 19 NTU's.

Based on the data, DWR and Reclamation agreed to implement project operations to achieve an average net upstream flow in Old and Middle Rivers (OMR) not to exceed 2,000 cfs for a period of ten days, beginning on Friday, December 28, 2007.

This is in accordance with the recent court decision (12/14/07) regarding joint project operations.