

## WOMT Notes

### June 24, 2014 Meeting

#### 1. General Information:

##### CVP

- *Keswick Release to upper Sacramento River @ 11,000 cfs*
- *Nimbus Release to lower American River @ 2000 cfs*
- *Goodwin Release to Stanislaus River @ 225 cfs*
- *Jones Pumping Plant is Zero, shut down until June 29*
- *X-channel Gates: Open (as of June 13)*
- *Federal Share of San Luis 428 TAF*

##### SWP

- *Oroville Release to Feather River @ 3500 cfs*
- *Clifton Court Allotment @ 750 cfs, CVP share (due to Jones outage) is 450 cfs*
- *State Share of San Luis @ TAF*

##### Delta

- *Freeport Flow approx. 9700 cfs*
- *Vernalis Flow approx. 290 cfs*
- *Delta Outflow approx. 5050 cfs*

**OMR:**

<b>Average</b>	<b>Current Index (as of 6/23/14)</b>	<b>Index (as of 6/21/14)</b>	<b>USGS Gage (as of 6/21/14)</b>
5-day	-1720 cfs	-1690 cfs	-1210 cfs
14-day	-1650 cfs	-1630 cfs	-1490 cfs

**FISH UPDATES:**

- **NMFS – CV Salmonids and Sturgeon:** Water temperature @ Mossdale exceeded 72 degrees Fahrenheit for 7 consecutive days on June 7th, so no more OMR restrictions as of Sunday (June 8<sup>th</sup>)
- **USFWS – Delta Smelt:** Water temperature at Clifton Court exceeded 25 degrees Celcius for three consecutive days on June 9th, no further modifications to water project operations per the BiOp.
- **DFW – Longfin Smelt:** NTR

**SWRCB:**

- **Division of Water Rights –** On June 18, the SWRCB will consider a proposed resolution regarding drought related emergency regulations curtailing diversions to protect senior water rights holders in the Bay-Delta watershed.

**Current Water Project Operations Status:** Projects are operating to Delta Outflow requirements (14 day average no less than 4000 cfs) for June.

2. **WOMT Decisions-** WOMT decided to continue monthly calls on the last Tuesday of every month (start @ 1:00 p.m.) throughout the summer to “touch base” on any drought-related issues including water transfers.