ID	Task Name	Duration	Start
1	**Begin Project**	0 days	Wed 6/1/11
2	**Task 1 - Direct Project Administration**	**470 days**	**Wed 6/1/11**
3	**Task 2 - Labor Compliance Program**	**470 days**	**Wed 6/1/11**
4	**Task 3 - Reporting**	**5 days**	**Wed 3/20/13**
5	**Task 4 - Assessment and Evaluation**	**19 days**	**Wed 6/1/11**
6	Review hydrology and hydraulic analysis	1 day	Wed 6/1/11
7	Review Feasibility Studies	0 days	Wed 6/1/11
8	Review Location and alignment studies	0 days	Mon 6/27/11
9	Obtain Copy of Draft EIR	0 days	Wed 6/1/11
10	Obtain Copy of Final EIR	1 day	Wed 6/1/11
11	Complete Project Assessment Report	18 days	Thu 6/2/11
12	**Task 5 - Final Design**	**11 days**	**Tue 6/28/11**
13	Final Hydrology/Hydraulics	1 day	Tue 6/28/11
14	Flood Plain Analysis	1 day	Wed 6/29/11
15	Verify Channel Alignment	1 day	Thu 6/30/11
16	Verify Grading Quantities	1 day	Fri 7/1/11
17	Verify Structural Plans	1 day	Mon 7/4/11
18	Verify Road Crossing Plans	1 day	Tue 7/5/11
19	Verify Channel Improvement Plans	1 day	Wed 7/6/11
20	Verify Utility Relocation Plans	1 day	Thu 7/7/11
21	Verify Traffic Control Plans	1 day	Fri 7/8/11
22	Verify Composite Utility Plans	1 day	Mon 7/11/11
23	Verify Coordinate Control Plans	1 day	Tue 7/12/11
24	Revise Construction Drawings and Bid Packages to conform to grant funding	50 days	Wed 7/13/11
25	**Task 7 - Permits**	**13 days**	**Wed 7/13/11**
26	Obtain City Encroachment Permit	3 days	Wed 7/13/11
27	Renew Caltrans Encroachment Permit	10 days	Mon 7/18/11
28			
29	**Task 8 - Construction Contracting**	**138 days**	**Mon 8/1/11**
30	Prepare Contract Documents and Bid Forms	10 days	Mon 8/1/11
31	Advertise Project for Bid	50 days	Wed 9/21/11
32	Conduct Pre Bid meeting	3 days	Wed 9/21/11
33	Bid Opening	1 day	Wed 11/30/11
34	Bid review	10 days	Thu 12/1/11
35	Award Contract	20 days	Thu 12/15/11
36	Notice to Proceed	20 days	Thu 1/12/12
37			
38	**Task 9 - Construction**	**205 days**	**Thu 2/9/12**
39	**9.1 Channels**	**205 days**	**Thu 2/9/12**
40	Mobilization and Site Prep	20 days	Thu 2/9/12
41	Excavation/ Rough Grading	90 days	Thu 3/8/12
42	Reinforced Concrete Structures	65 days	Thu 7/12/12
43	Erosion, BMP's, Planting, Paving	30 days	Thu 10/11/12
44	**9.2 Road Crossings**	**155 days**	**Thu 2/9/12**
45	Mobilization, Site, Traffic Control	20 days	Thu 2/9/12
46	Trench Excavation	15 days	Thu 2/9/12
47	Box excavation	15 days	Thu 2/9/12
48	Manholes and Structures	20 days	Thu 3/1/12
49	Install Box, Backfill and Paving	120 days	Thu 3/29/12
50	**9.3 Performance Testing and Demobilization**	**120 days**	**Thu 3/29/12**
51	Review Submittals	30 days	Thu 3/29/12
52	Provide Tests	60 days	Thu 5/10/12
53	Provide R-Value	30 days	Thu 8/2/12
54			
55	**Task 10 - Environmental Compliance**	**90 days**	**Thu 3/8/12**
56	Archeological Oversite during Grading	90 days	Thu 3/8/12
57	Habitat and endangered species oversite	90 days	Thu 3/8/12
58			
59	**Task 11 - Construction Administration**	256 days	Wed 11/30/11

Project: Menifee Schedule
Date: Fri 4/8/11

Task	Summary	External MileTask	Inactive Summary	Manual Summary Rollup	Finish-only
Split	Project Summary	Inactive Task	Manual Task	Manual Summary	Progress
Milestone	External Tasks	Inactive Milestone	Duration-only	Start-only	Split