Field Purge Data (Monitoring Wells)

Client	Date	Project No.
Project	Measured/Collected by (Initial)	

Well ID	Total Well Depth (ft)	Casing Diameter (in)	PVC / Steel
Static DTW (ft)	Standing Water Column (ft)		
Standing Water Column (ft) x 0.16 (for 2" casing); 0.37 (for 3" casing); 0.65 (for 4" casing); 1.0 (for 5" casing); 1.5 (for 6" casing); 2.6 (for 8" casing) = Wet Casing Volume, Vc (gal)			3 Vc (gal)

Clock Time	Pumping Time (min)	Flow Rate (gpm)	Cumulative Flow (gal)	DTW (ft)	Temp (°F / °C)	pH	Spec. Cond. temp. comp. to 25 °C (µS/cm)	Turbidity (NTU)	DO (mg/L)	ORP (milliVolt)	Observations (e.g., color, odor)

Notes / Water Sample Collection (number of bottles and sample I.D.)

LUHDORFF & SCALMANINI
CONSULTING ENGINEERS
500 FIRST STREET, WOODLAND, CA 95695