

SCHEDULE FOR UPPER PIT RIVER WATERSHED IRWMP DEVELOPMENT

| Legend: | | | | | | | | | | | | | | | | | | |
|--|----------------|-----------------|-----------------|----------------|-----------------|-----------------|-----------------|----------------|------|-----------------|-------|-----------------|------|------|------|------|----------------|------|
| X = Milestone (with detailed comments where necessary)M = MeetingΔ = Draft IRWMP section prepared☆ = Final document submitted to RWMG for adoption | | | | | | | | | | | | | | | | | | |
| | 1/11 | 2/11 | 3/11 | 4/11 | 5/11 | 6/11 | 7/11 | 8/11 | 9/11 | 10/11 | 11/11 | 12/11 | 1/12 | 2/12 | 3/12 | 4/12 | 5/12 | 6/12 |
| 1 Administration | | | | | | | | | | | | | | | | | | |
| 1.1 Negotiate contract with DWR-NECWA | X ¹ | | | | | | | | | | | | | | | | | |
| 1.2 Establish project and financial management policies, procedures, and systems | | | | | | | | | | | | | | | | | | |
| 1.3 Develop and negotiate contracts with consultants | X ² | | | | | | | | | | | | | | | | | |
| 1.4 Establish DWR compliant invoicing policies, procedures, and systems | | | | | | | | | | | | | | | | | | |
| 1.5 Overall contract management | | | | | | | | | | | | | | | | | | |
| 1.6 Management of project team by consultant | X ³ | | | | | | | | | | | | | | | | | |
| 2 Outreach, Collaboration, and Coordination | | | | | | | | | | | | | | | | | | |
| 2.1 Stakeholder involvement during IRWMP development | | | | | | | | | | | | | | | | | Δ ⁴ | |
| 2.1.1 Identify additional stakeholders | | | | | | | | | | | | | | | | | | |
| 2.1.2 Recruit participation of additional stakeholders | | | | | | | | | | | | | | | | | | |
| 2.1.3 DAC and Environmental Justice outreach | | | | | | | | | | | | | | | | | | |
| 2.1.4 Financial assistance for disadvantaged participants | | | | | | | | | | | | | | | | | | |
| 2.1.5 Implement communication strategy ⁵ | | | | X ⁶ | | | X ⁷ | X ⁸ | | | | | | | | | | |
| 2.1.6 Design, launch, and ongoing updates of IRWMP website | | | | | X ⁹ | | X ¹⁰ | | | | | | | | | | | |
| 2.1.7 Public involvement | | | | | | | | | | | | | | | | | | |
| 2.2 IRWMP development process | | | | | | | | | | | | | | | | | | |
| 2.2.1 Committees in support of IRWMP development process | | X ¹¹ | CC | CC | RWMG | CC | CC | CC | CC | RWMG | CC | CC | RWMG | CC | CC | CC | RWMG | CC |
| 2.2.2 Prepare materials to support initial region-wide RWMG meeting | | | | | | | | | | | | | | | | | | |
| 2.2.3 Conduct initial region-wide RWMG meeting | | | | | M ¹² | | | | | | | | | | | | | |
| 2.3 Interregional coordination with neighboring and regional IRWMPS | | | | | | | | | | | | | | | | | | |
| 2.3.1 Kick-off meeting | | | | | | M ¹³ | | | | | | | | | | | | |
| 2.3.2 Conduct two additional regional workshops | | | | | | | | | | M ¹⁴ | | | | | | | M | |
| 2.3.3 Ongoing support of regional workshops | | | | | | | | | | | | | | | | | | |
| 2.4 DWR Sacramento Funding Area Work Group | | | M ¹⁵ | | | | M | | | M | | | M | | | M | | M |
| 2.5 Develop process and procedures for coordinating federal, state, and local agencies | | | | | | | | | | | | | | | | | | |
| 3 Region Description/Resource Integration | | | | | | | | | | | | | | | | | | |
| 3.1 Collect and evaluate existing data | | | | | | | | Δ | | | | | | | | | | |
| 3.2 Confirm IRWMP boundary | | | | | | | X ¹⁶ | | | | | | | | | | | |
| 3.3 Data gaps | | | | | | X ¹⁷ | | | | | | | | | | | | |
| 4 Water-Related Issues and Conflicts | | | | | | | | | | | | | | | | | | |
| 4.1 Develop preliminary working list of issues and conflicts and present to RWMG | | | | | | | | | | Δ ¹⁸ | | | | | | | | |
| 4.2 Revise working list of issues and conflicts | | | | | | | | | | | | | | | | | | |
| 4.3 Ongoing conflict resolution activities | | | | | | | | | | | | | | | | | | |
| 4.4 Data to support issues and conflicts discussion | | | | | | | | | | | | | | | | | | |
| 4.5 RWMG final confirmation of issues and conflicts | | | | | M ¹⁹ | | | | | | | | | | | | | |
| 5 Resource Management Strategies | | | | | | | | | | | | | | | | | | |
| 5.1 RMS evaluation | | | | | M ²⁰ | | | | | | | | | | | | | |
| 5.2 Revise and finalize RMS evaluation | | | | | | | | | | | | | | | | | | |
| 6 Local Water and Land Use Planning Coordination | | | | | | | | | | | | | | | | | | |
| 6.1 Outreach and data collection | | X ²² | | | | | | | | | | Δ ²¹ | | | | | | |
| 6.2 Convene conference/forum/workshop | | | | | | | | | | M ²³ | | | | | | | | |

SCHEDULE FOR UPPER PIT RIVER WATERSHED IRWMP DEVELOPMENT

| Legend: X = Milestone (with detailed comments where necessary) M = Meeting Δ = Draft IRWMP section prepared ☆ = Final document submitted to RWMG for adoption | | | | | | | | | | | | | | | | | | |
|--|------|-----------------|------|-----------------|-----------------|-----------------|------|------|-----------------|-------|-------|-----------------|------|-----------------|-----------------|-----------------|-----------------|------|
| | 1/11 | 2/11 | 3/11 | 4/11 | 5/11 | 6/11 | 7/11 | 8/11 | 9/11 | 10/11 | 11/11 | 12/11 | 1/12 | 2/12 | 3/12 | 4/12 | 5/12 | 6/12 |
| 7 Climate Change | | | | | | | | | M ²⁴ | | Δ | | | | | | | |
| 7.1 Create TAC | | | | X ²⁵ | | | | | | | | | | | | | | |
| 7.2 Collect and synthesize region-specific climate change data | | | | | | | | | | | | | | | | | | |
| 7.3 Develop and implement modeling strategy | | | | | M ²⁶ | | | | | | | | | | | | | |
| 7.4 Initial identification of regional vulnerability to climate change scenarios | | | | | | M ²⁷ | | | | | | | | | | | | |
| 7.5 Identify regional adaption strategies | | | | | | | | | | | | | | | | | | |
| 7.6 Greenhouse gas reduction | | | | | | | | | | | | | | | | | | |
| 7.7 Public outreach and education | | | | | | | | | | | | | | | | | | |
| 8 Objectives | | | | | | | | | | | | | | Δ | | | | |
| 8.1 Collect materials to support discussions of objectives | | | | | | | | | | | | | | | | | | |
| 8.2 Develop IRWMP objectives and measurement criteria | | | | X ²⁸ | | | | | X ²⁹ | | | X ³⁰ | | | | | | |
| 8.3 Prioritization of objectives | | | | | | | | | X ³¹ | | | X ³² | | | | | | |
| 9 Project Development and Integration | | | | | | | | | | | | | | | | | Δ ³³ | |
| 9.1 Program identification | | | | | | | | | | | | | | | | | | |
| 9.2 Preliminary project development process | | | | | | | | | | | | | | | | | | |
| 9.2.1 Integration of existing projects | | X ³⁴ | | | | | | | X ³⁵ | | | | | | | | | |
| 9.2.2 Developing and integrating new projects | | X ³⁶ | | | | | | | | | | | | | | | | |
| 9.2.3 Develop and initiate strategy for moving projects to ready-to-implement status | | X ³⁷ | | | | | | | X ³⁸ | | | X ³⁹ | | | | | | |
| 9.3 Prepare application materials | | | | | | | | | | | | | | | | | | |
| 9.4 Develop project review process, including criteria | | | | | | | | | X ⁴⁰ | | | X ⁴¹ | | | | X ⁴² | | |
| 9.5 CEQA/NEPA considerations | | | | | | | | | X ⁴³ | | | | | | | | | |
| 9.6 Prepare DAC Project Development Manual | | | | X ⁴⁴ | | | | | | | | | | | | | | |
| 10 Plan Performance and Monitoring | | | | | | | | | | | | | | | Δ ⁴⁵ | | | |
| 10.1 Collect and evaluate performance measure examples | | | | | | | | | | | | | | | | | | |
| 10.2 Develop initial performance measures and monitoring protocols for project implementation | | | | | | | | | | | | | | | | | | |
| 10.3 Finalize performance measures for both IRWMP and project implementation | | | | | | | | | | | | | | X ⁴⁶ | | | | |
| 11 Data Management | | | | | | | | | | | | | | | Δ | | | |
| 11.1 Sacramento Watershed Information Module (SWIM) | | | | | | | | | | | | | | | | | | |
| 11.1.1 Transfer information to SWIM | | | | | | | | | | | | | | | | | | |
| 11.1.2 SWIM training for RWMG members | | | | | | | | | | | | | | | | | | |
| 11.1.3 Develop a digital SWIM user's manual and training videos | | | | | | | | | | | | | | | | | | |
| 11.2 Technical bibliography | | | | | | | | | | | | | | | | | | |
| 11.3 Project-level data collection and dissemination | | | | | | | | | | | | | | | | | | |
| 12 Finance | | | | | | | | | | | | | | | Δ | | | |
| 12.1 Research available funding sources | | | | | | | | | | | | | | | | | | |
| 12.2 Develop long-term revenue plan | | | | | | | | | | | | | | | | | | |
| 13 Impacts and Benefits | | | | | | | | | | | | | | | Δ | | | |
| 13.1 Evaluate impacts and benefits section of other IRWMPs | | | | | | | | | | | | | | | | | | |
| 13.2 Identify impacts and benefits of plan implementation | | | | | | | | | | | | | | | | | | |
| 14 Technical Analysis | | | | | | | | | | | | | | | Δ | | | |
| 14.1 Collate and evaluate new data sources | | | | | | | | | | | | | | | | | | |

SCHEDULE FOR UPPER PIT RIVER WATERSHED IRWMP DEVELOPMENT

| Legend: | | | | | | | | | | | | | | | | | | | |
|--|--|------|------|-------------|------|------|----------------------------------|------|------|------|---|-------|-------|------|------|------|-----------------|------|------|
| X = Milestone (with detailed comments where necessary) | | | | M = Meeting | | | Δ = Draft IRWMP section prepared | | | | ☆ = Final document submitted to RWMG for adoption | | | | | | | | |
| | | 1/11 | 2/11 | 3/11 | 4/11 | 5/11 | 6/11 | 7/11 | 8/11 | 9/11 | 10/11 | 11/11 | 12/11 | 1/12 | 2/12 | 3/12 | 4/12 | 5/12 | 6/12 |
| 15 IRWMP Implementation | | | | | | | | | | | | | | | | | | Δ | |
| 15.1 Governance during IRWMP implementation | | | | | | | | | | | | | | | | | | | |
| 15.2 Define long-term implementation strategies | | | | | | | | | | | | | | | | | | | |
| 15.3 Define process for updating IRWMP | | | | | | | | | | | | | | | | | | | |
| 15.4 Develop implementation guide | | | | | | | | | | | | | | | | | | | |
| 16 Prepare IRWMP Document | | | | | | | | | | | | | | | | | | | |
| 16.1 Prepare IRWMP document | | | | | | | | | | | | | | | | | X ⁴⁷ | Δ | |
| 16.2 Adopt IRWMP and amended MOU | | | | | | | | | | | | | | | | | | | ☆ |