



Watersheds Coalition of Ventura County Proposition 84 IRWMP Planning Grant Attachment 5 – Schedule

Introduction

A detailed schedule for the Proposal and each of the IRWMP Update components is provided as Table 5-1.

The schedule shows the sequence and timing of work items presented in this Proposal and assumes the effective date of the grant agreement to be August 6, 2012. The schedule shows the start dates, end dates, and milestones for each planning item contained in the Attachment 3 Work Plan, and when applicable, dependence on predecessors is also shown. Work Plan Tasks in this Proposal are numbered as follows:

1. Regional Salt and Nutrient Management Plan
2. Las Posas Basin Conjunctive Use Study
3. Integrate Findings into IRWMP
4. Grant Project Management

Consistency with Work Plan and Budget

Both the Attachment 3 Work Plan and Proposal schedule provide discussions of the work items under

the general categories outlined in the budget and are thus consistent with each other and the budget.

IRWMP Development and Adoption

As described earlier, WCVV is undertaking the IRWMP Update as part of a different grant program. However, the special studies proposed as part of this grant program will enhance many aspects of the plan. The existing IRWMP Update process is also shown in the schedule below to document how the special studies of this Proposal will fit into that process. Adoption of the revised IRWMP is anticipated in September 2013.

**Table 5-1.
Watershed's Coalition Ventura County Special Studies
Proposal Schedule**

